BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: CONSTRUCTION OF MULTI UTILITY BUILDING FOR ALLALSANDRA SWIMMING POOL IN WARD NO 4

MEASUREMENT SHEET

BILL NO SECOND AND FINAL

Name of Agency : M/s. KRIDL , Bangalore

Item no	From	Unit	Nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9
Measurements Taken on: 31.05.2018.								
15	Providing and laying M-15 cement concrete flooring, 60mm thick with metallic concrete hardner topping under layer of 45mm thick M-15 cement concrete using broken granite metal of 20mm and down size, and top layer 15mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt), including finishing cost of materials, labour, curing complete as per specifications. with all lead and lift and directions of the Engineer-In-charge of the work							
	Building Roof	Sqm						
	Checked: 31/05		1	1	30.30	16.10	487.83	
			1	1	6.30	2.80	17.64	
						Total Qty	**505.47**	
	Deduction		1	1	5.45	3.90	21.26	
	Pillers		1	12	0.60	0.20	1.44	
						Total	**22.70**	
						Net Qty	**482.78**	

E.E. (Project)

TEXUS CONSULTANTS

Contractor PMC

Assistant Executive Engineer
Byrarayanapura Sub-Division
KRIDL, BBMP, Bangalore

Assistant Engineer(Project Division)

Asst Executive Engineer
Project Division